

MAIN CONTRACTOR:

CORE TECH INTERNATIONAL

SUBCONTRACTOR:



UNITED MANAGEMENT
INTERNATIONAL, LLC.

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS



UMI EXECUTION PLAN (BUILDING)

Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025							
					November	December	January	February	March	April	May	June		
NMC Execution Plan		337	16-Apr-24	30-Jun-25										
ESTIMATED DELIVERY OF MATERIALS		347	16-Apr-24	28-Mar-25	28-Mar-25, ESTIMATED DELIVERY OF MATERIALS									
ARCHITECTURAL WORKS		176	04-Oct-24	28-Mar-25	28-Mar-25, ARCHITECTURAL WORKS									
A1120	Paintings & Coatings	1	04-Oct-24*	04-Oct-24										
A1000	Aluminum Doors and Windows, Louvers, OH Coiling Doors, Glazing	1	29-Nov-24*	29-Nov-24	Aluminum Doors and Windows, Louvers, OH Coiling Doors, Glazing, Writable Film									
A1010	Metal Studs	1	29-Nov-24*	29-Nov-24	Metal Studs									
A1020	Ceiling Frames,ACT	1	13-Dec-24*	13-Dec-24	Ceiling Frames,ACT									
A1030	Gypsum Board	1	13-Dec-24*	13-Dec-24	Gypsum Board									
A1130	Fluid Applied Roof Coating	1	27-Dec-24*	27-Dec-24	Fluid Applied Roof Coating									
A1040	Floor Finishes (Tiles, Carpet, VCT)	1	10-Jan-25*	10-Jan-25	Floor Finishes (Tiles, Carpet, VCT)									
A1070	Interior Wood Panels (Plyboo)	1	31-Jan-25*	31-Jan-25	Interior Wood Panels (Plyboo)									
A1080	Access Ceiling Panels	1	31-Jan-25*	31-Jan-25	Access Ceiling Panels									
A1140	Railings	1	31-Jan-25*	31-Jan-25	Railings									
A1410	Dining Accent Wall	1	31-Jan-25*	31-Jan-25	Dining Accent Wall									
A1050	Interior Doors and Hardwares	1	07-Feb-25*	07-Feb-25	Interior Doors and Hardwares									
A1090	Preformed Metal Siding (Exterior)	1	28-Feb-25*	28-Feb-25	Preformed Metal Siding (Exterior)									
A1100	Caseworks	1	28-Feb-25*	28-Feb-25	Caseworks									
A1110	Metal Fabrications	1	28-Feb-25*	28-Feb-25	Metal Fabrications									
A1420	Column Cladding	1	28-Feb-25*	28-Feb-25	Column Cladding									
A1060	Misc. Ceiling Works (Architectural Woodworks)	1	28-Mar-25*	28-Mar-25	Misc. Ceiling Works (Architectural Woodworks)									
ELECTRICAL		281	26-Apr-24	31-Jan-25	31-Jan-25, ELECTRICAL									
A1310	Interior Wirings and Conduits	1	26-Apr-24*	26-Apr-24										
A1290	Photovoltaic System	1	24-Jul-24*	24-Jul-24										
A1280	Pad Mounted Transformer	1	26-Jul-24*	26-Jul-24										
A1300	Diesel Engine Generator Set	1	08-Nov-24*	08-Nov-24	Diesel Engine Generator Set									
A1320	Interior Switchboard, Low Voltage, CB's	1	08-Nov-24*	08-Nov-24	Interior Switchboard, Low Voltage, CB's									
A1270	Telecom Outside Plan	1	15-Nov-24*	15-Nov-24	Telecom Outside Plan									
A1330	Lighting Control Panel	1	15-Nov-24*	15-Nov-24	Lighting Control Panel									
A1360	Interior, Exterior Lighting	1	27-Dec-24*	27-Dec-24	Interior, Exterior Lighting									
A1350	Fire Alarm System	1	09-Jan-25*	09-Jan-25	Fire Alarm System									
A1340	Surge Protective Devices	1	31-Jan-25*	31-Jan-25	Surge Protective Devices									
MECHANICAL / HVAC		107	05-Dec-24	21-Mar-25	21-Mar-25, MECHANICAL / HVAC									
A1430	Ductwork Materials and Accessories	1	05-Dec-24*	05-Dec-24	Ductwork Materials and Accessories									
A1440	Air Curtain	1	13-Dec-24*	13-Dec-24	Air Curtain									
A1450	Telecommunications Enclosure	1	20-Dec-24*	20-Dec-24	Telecommunications Enclosure									
A1460	Exhaust and Supply Fan, VAV's, DDC	1	07-Mar-25*	07-Mar-25	Exhaust and Supply Fan, VAV's, DDC									
A1470	AC Units: PCU,ACCU/AHU, FCU, VRV System	1	21-Mar-25*	21-Mar-25	AC Units: PCU,ACCU/AHU, FCU, VRV System									
PLUMBING WORKS		221	16-Apr-24	22-Nov-24	22-Nov-24, PLUMBING WORKS									
A1520	Soil, Waste & Vent Sytems	1	16-Apr-24*	16-Apr-24										
A1530	Drainage Systems	1	16-Apr-24*	16-Apr-24										
A1540	Water Distribution Pipes and Accessories	1	03-May-24*	03-May-24										
A1550	Elevator Sump Pumps	1	03-May-24*	03-May-24										
A1560	Water Heaters	1	16-Aug-24*	16-Aug-24										
A1570	Plumbing Fixtures	1	31-Oct-24*	31-Oct-24	Plumbing Fixtures									

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS

UMI EXECUTION PLAN (BUILDING)




Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025					
					November	December	January	February	March	April	May	June
	<div><div></div> A1580</div> Water Distribution Pumps	1	22-Nov-24*	22-Nov-24	Water Distribution Pumps							
CONVEYING			1	14-Oct-24	14-Oct-24	CONVEYING						
	<div><div></div> A1180</div> Elevator	1	14-Oct-24*	14-Oct-24								
SPECIALTIES, MISC. WORKS			134	15-Nov-24	28-Mar-25	28-Mar-25, SPECIALTIES, MISC. WORKS						
	<div><div></div> A1160</div> Stair Nosing	1	15-Nov-24*	15-Nov-24	Stair Nosing							
	<div><div></div> A1150</div> Pre-Engineered Stairs	1	17-Jan-25*	17-Jan-25	Pre-Engineered Stairs							
	<div><div></div> A1170</div> Outdoor Furnitures	1	28-Mar-25*	28-Mar-25	Outdoor Furnitures							
CIVIL WORKS, LANDSCAPING			106	18-Nov-24	03-Mar-25	03-Mar-25, CIVIL WORKS, LANDSCAPING						
	<div><div></div> A1480</div> Storm Drainage Pipes and Accessories	1	18-Nov-24*	18-Nov-24	Storm Drainage Pipes and Accessories							
	<div><div></div> A1490</div> Site Waterline and Sewerline Utilities	1	18-Nov-24*	18-Nov-24	Site Waterline and Sewerline Utilities							
	<div><div></div> A1500</div> Permanent Traffic Control	1	18-Nov-24*	18-Nov-24	Permanent Traffic Control							
	<div><div></div> A1510</div> Pavers	1	03-Mar-25*	03-Mar-25	Pavers							
CONSTRUCTION OF STUDENT CENTER			185	30-Oct-24	30-Jun-25							
STRUCTURAL WORKS (BALANCE OF WORKS)			59	30-Oct-24	17-Jan-25	17-Jan-25, STRUCTURAL WORKS (BALANCE OF WORKS)						
LEVEL 1			39	30-Oct-24	20-Dec-24	20-Dec-24, LEVEL 1						
	<div><div></div> A1590</div> L1 - WF 30-31 (Footing - EE Room)	7	30-Oct-24*	07-Nov-24	L1 - WF 30-31 (Footing - EE Room)							
	<div><div></div> A1620</div> L1 - Elevator Core Walls (2nd Lift to Slab Soffit)	13	30-Oct-24	15-Nov-24	L1 - Elevator Core Walls (2nd Lift to Slab Soffit)							
	<div><div></div> A1600</div> L1 - WF 30-31 (Walls - EE ROom 1st Lift)	5	07-Nov-24	14-Nov-24	L1 - WF 30-31 (Walls - EE ROom 1st Lift)							
	<div><div></div> A1610</div> L1 - WF 30-31 (Walls - EE ROom 2nd Lift)	5	13-Nov-24	19-Nov-24	L1 - WF 30-31 (Walls - EE ROom 2nd Lift)							
	<div><div></div> A1630</div> SOG -Area 1	4	14-Dec-24	20-Dec-24	SOG -Area 1							
	<div><div></div> A1640</div> SOG -Area 2	4	14-Dec-24	20-Dec-24	SOG -Area 2							
LEVEL 2			20	30-Oct-24	25-Nov-24	25-Nov-24, LEVEL 2						
	<div><div></div> A1650</div> L2 - Beams and Slab,Area 2	16	30-Oct-24	19-Nov-24	L2 - Beams and Slab,Area 2							
	<div><div></div> A1670</div> L2 - Walls and Columns,Area 3, 2nd Lift	12	08-Nov-24	25-Nov-24	L2 - Walls and Columns,Area 3, 2nd Lift							
	<div><div></div> A1660</div> L2 - Walls and Columns,Area 3, 1st Lift	0	11-Nov-24*	11-Nov-24	L2 - Walls and Columns,Area 3, 1st Lift							
LEVEL 3, LOWER ROOF			28	08-Nov-24	16-Dec-24	16-Dec-24, LEVEL 3, LOWER ROOF						
	<div><div></div> A1680</div> L3 - Beams and Slab,Area 3 (Inside Bldg.)	12	08-Nov-24	25-Nov-24	L3 - Beams and Slab,Area 3 (Inside Bldg.)							
	<div><div></div> A1690</div> L3 - Walls and Columns,Area 2, 1st Lift	12	19-Nov-24	06-Dec-24	L3 - Walls and Columns,Area 2, 1st Lift							
	<div><div></div> A1700</div> L3 - Walls and Columns,Area 2, 2nd Lift	5	06-Dec-24	12-Dec-24	L3 - Walls and Columns,Area 2, 2nd Lift							
	<div><div></div> A1710</div> L3 - Beams and Slab,Area 2 (Inside Bldg.)	5	06-Dec-24	12-Dec-24	L3 - Beams and Slab,Area 2 (Inside Bldg.)							
	<div><div></div> A1720</div> L3 - Walls and Columns,Area 1, 2nd Lift	3	12-Dec-24	16-Dec-24	L3 - Walls and Columns,Area 1, 2nd Lift							
	<div><div></div> A1730</div> L3 - Beams and Slab,Area 1 (Inside Bldg.)	3	12-Dec-24	16-Dec-24	L3 - Beams and Slab,Area 1 (Inside Bldg.)							
UPPER ROOF			27	25-Nov-24	02-Jan-25	02-Jan-25, UPPER ROOF						
	<div><div></div> A1740</div> UR - Walls and Columns,Area 3, 1st Lift	11	25-Nov-24	10-Dec-24	UR - Walls and Columns,Area 3, 1st Lift							
	<div><div></div> A1750</div> UR - Walls and Columns,Area 3, 2nd Lift	9	10-Dec-24	21-Dec-24	UR - Walls and Columns,Area 3, 2nd Lift							
	<div><div></div> A1760</div> UR - Beams and Slab,Area 3	9	10-Dec-24	21-Dec-24	UR - Beams and Slab,Area 3							
	<div><div></div> A1770</div> UR - Walls and Columns,Area 2, 1st Lift	7	11-Dec-24	20-Dec-24	UR - Walls and Columns,Area 2, 1st Lift							
	<div><div></div> A1800</div> UR - Walls and Columns,Area 1, 1st Lift	7	14-Dec-24	24-Dec-24	UR - Walls and Columns,Area 1, 1st Lift							
	<div><div></div> A1780</div> UR - Walls and Columns,Area 2, 2nd Lift	5	20-Dec-24	27-Dec-24	UR - Walls and Columns,Area 2, 2nd Lift							
	<div><div></div> A1790</div> UR - Beams and Slab,Area 2	5	20-Dec-24	27-Dec-24	UR - Beams and Slab,Area 2							
	<div><div></div> A1810</div> UR - Walls and Columns,Area 1, 2nd Lift	5	24-Dec-24	02-Jan-25	UR - Walls and Columns,Area 1, 2nd Lift							
	<div><div></div> A1820</div> UR - Beams and Slab,Area 1	5	24-Dec-24	02-Jan-25	UR - Beams and Slab,Area 1							
LEVEL 3, UPPER ROOF			12	02-Jan-25	17-Jan-25	17-Jan-25, LEVEL 3, UPPER ROOF						
	<div><div></div> A1830</div> Beams and Slab, South Side	5	02-Jan-25	08-Jan-25	Beams and Slab, South Side							
	<div><div></div> A1840</div> Beams and Slab, North Side	12	02-Jan-25	17-Jan-25	Beams and Slab, North Side							
ARCHITECTURAL FINISHES			185	30-Oct-24	30-Jun-25							

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS



UMI EXECUTION PLAN (BUILDING)



MAIN CONTRACTOR:

CORE TECH INTERNATIONAL

SUBCONTRACTOR:

UMI UNITED MANAGEMENT INTERNATIONAL, LLC.

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS





























































































UMI EXECUTION PLAN (BUILDING)



Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025					
					November	December	January	February	March	April	May	June
	<div></div> A2120 Ceiling Joists/Metal Furring Installation	2	07-Jan-25	09-Jan-25			<div></div> Ceiling Joists/Metal Furring Installation					
	<div></div> A2130 Acoustic Tiles / Ceiling Gypsum Installation	2	09-Jan-25	13-Jan-25			<div></div> Acoustic Tiles / Ceiling Gypsum Installation					
	<div></div> A2220 Ceiling Painting Works	1	13-Jan-25	14-Jan-25			<div></div> Ceiling Painting Works					
	<div></div> A2160 Floor Finish: VCT	1	14-Jan-25	15-Jan-25			<div></div> Floor Finish: VCT					
	<div></div> A2140 Doors & Hardwares	1	15-Jan-25	16-Jan-25			<div></div> Doors & Hardwares					
	<div></div> A2310 Caseworks: Tall Shelf	2	15-Jan-25	17-Jan-25			<div></div> Caseworks: Tall Shelf					
	<div></div> 109 ATM	17	23-Dec-24	16-Jan-25			<div></div> 16-Jan-25, 109ATM					
	<div></div> A2170 Wall Metal Framing	1	23-Dec-24	24-Dec-24			<div></div> Wall Metal Framing					
	<div></div> A2180 Wall Gypsum Board Installation/Tape/Float	1	30-Dec-24	01-Jan-25			<div></div> Wall Gypsum Board Installation/Tape/Float					
	<div></div> A2190 Wall Painting Works	1	01-Jan-25	02-Jan-25			<div></div> Wall Painting Works					
	<div></div> A2200 Ceiling Joists/Metal Furring Installation	1	09-Jan-25	10-Jan-25			<div></div> Ceiling Joists/Metal Furring Installation					
	<div></div> A2210 Acoustic Tiles / Ceiling Gypsum Installation	1	13-Jan-25	14-Jan-25			<div></div> Acoustic Tiles / Ceiling Gypsum Installation					
	<div></div> A2230 Ceiling Painting Works	1	14-Jan-25	15-Jan-25			<div></div> Ceiling Painting Works					
	<div></div> A2240 Floor Finish: Porcelain Tiles	1	15-Jan-25	16-Jan-25			<div></div> Floor Finish: Porcelain Tiles					
	<div></div> KITCHEN	33	24-Dec-24	07-Feb-25			<div></div> 07-Feb-25, KITCHEN					
	<div></div> A2340 Wall Metal Framing	5	24-Dec-24	02-Jan-25			<div></div> Wall Metal Framing					
	<div></div> A2350 Wall Gypsum Board Installation/Tape/Float	5	30-Dec-24	06-Jan-25			<div></div> Wall Gypsum Board Installation/Tape/Float					
	<div></div> A2360 Wall Painting Works	4	02-Jan-25	07-Jan-25			<div></div> Wall Painting Works					
	<div></div> A2370 Ceiling Joists/Metal Furring Installation	5	11-Jan-25	17-Jan-25			<div></div> Ceiling Joists/Metal Furring Installation					
	<div></div> A2620 Wall Tiles	5	16-Jan-25	22-Jan-25			<div></div> Wall Tiles					
	<div></div> A2380 Acoustic Tiles / Ceiling Gypsum Installation	5	17-Jan-25	24-Jan-25			<div></div> Acoustic Tiles / Ceiling Gypsum Installation					
	<div></div> A2390 Ceiling Painting Works	4	24-Jan-25	29-Jan-25			<div></div> Ceiling Painting Works					
	<div></div> A2410 Floor Finish: Quarry Tiles	5	25-Jan-25	31-Jan-25			<div></div> Floor Finish: Quarry Tiles					
	<div></div> A2400 Doors and Hardwares	1	31-Jan-25	01-Feb-25			<div></div> Doors and Hardwares					
	<div></div> A2650 Caseworks: Counter	2	31-Jan-25	02-Feb-25			<div></div> Caseworks: Counter					
	<div></div> A9120 Plumbing Fixtures	5	31-Jan-25	07-Feb-25			<div></div> Plumbing Fixtures					
	<div></div> 120a STORAGE	15	30-Dec-24	18-Jan-25			<div></div> 18-Jan-25, 120a STORAGE					
	<div></div> A2250 Wall Metal Framing	1	30-Dec-24	01-Jan-25			<div></div> Wall Metal Framing					
	<div></div> A2260 Wall Gypsum Board Installation/Tape/Float	1	01-Jan-25	02-Jan-25			<div></div> Wall Gypsum Board Installation/Tape/Float					
	<div></div> A2270 Wall Painting Works	1	02-Jan-25	03-Jan-25			<div></div> Wall Painting Works					
	<div></div> A2280 Ceiling Joists/Metal Furring Installation	1	02-Jan-25	03-Jan-25			<div></div> Ceiling Joists/Metal Furring Installation					
	<div></div> A2290 Acoustic Tiles / Ceiling Gypsum Installation	1	03-Jan-25	04-Jan-25			<div></div> Acoustic Tiles / Ceiling Gypsum Installation					
	<div></div> A2700 Ceiling Painting Works	1	04-Jan-25	06-Jan-25			<div></div> Ceiling Painting Works					
	<div></div> A2320 Floor Finish: Porcelain Tiles	1	16-Jan-25	17-Jan-25			<div></div> Floor Finish: Porcelain Tiles					
	<div></div> A2300 Doors & Hardwares	1	17-Jan-25	18-Jan-25			<div></div> Doors & Hardwares					
	<div></div> 120b SERVICE CORRIDOR	22	01-Jan-25	29-Jan-25			<div></div> 29-Jan-25, 120b SERVICE CORRIDOR					
	<div></div> A2420 Wall Metal Framing	4	01-Jan-25	06-Jan-25			<div></div> Wall Metal Framing					
	<div></div> A2430 Wall Gypsum Board Installation/Tape/Float	4	06-Jan-25	10-Jan-25			<div></div> Wall Gypsum Board Installation/Tape/Float					
	<div></div> A2440 Wall Painting Works	3	11-Jan-25	15-Jan-25			<div></div> Wall Painting Works					
	<div></div> A2450 Ceiling Joists/Metal Furring Installation	4	11-Jan-25	16-Jan-25			<div></div> Ceiling Joists/Metal Furring Installation					
	<div></div> A2460 Acoustic Tiles / Ceiling Gypsum Installation	4	16-Jan-25	21-Jan-25			<div></div> Acoustic Tiles / Ceiling Gypsum Installation					
	<div></div> A2470 Ceiling Painting Works	3	21-Jan-25	25-Jan-25			<div></div> Ceiling Painting Works					
	<div></div> A2490 Floor Finish: Porcelain Tiles	2	25-Jan-25	28-Jan-25			<div></div> Floor Finish: Porcelain Tiles					
	<div></div> A2480 Doors and Hardwares	1	28-Jan-25	29-Jan-25			<div></div> Doors and Hardwares					
	<div></div> 120c VENDOR 2	20	06-Jan-25	31-Jan-25			<div></div> 31-Jan-25, 120c VENDOR 2					
	<div></div> A2500 Wall Metal Framing	2	06-Jan-25	08-Jan-25			<div></div> Wall Metal Framing					

UMI EXECUTION PLAN (BUILDING)



Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025					
					November	December	January	February	March	April	May	June
	 A2510	Wall Gypsum Board Installation/Tape/Float	2	11-Jan-25	14-Jan-25				Wall Gypsum Board Installation/Tape/Float			
	 A2520	Wall Painting Works	1	15-Jan-25	16-Jan-25				Wall Painting Works			
	 A2530	Ceiling Joists/Metal Furring Installation	2	16-Jan-25	18-Jan-25				Ceiling Joists/Metal Furring Installation			
	 A2540	Acoustic Tiles / Ceiling Gypsum Installation	2	21-Jan-25	24-Jan-25				Acoustic Tiles / Ceiling Gypsum Installation			
	 A2550	Ceiling Painting Works	1	25-Jan-25	27-Jan-25				Ceiling Painting Works			
	 A2570	Floor Finish: Quarry Tiles	2	28-Jan-25	30-Jan-25				Floor Finish: Quarry Tiles			
	 A2560	Doors and Hardwares	1	30-Jan-25	31-Jan-25				Doors and Hardwares			
	 120d VENDOR 1		10	08-Jan-25	21-Jan-25				21-Jan-25, 120d VENDOR 1			
	 A2580	Wall Metal Framing	1	08-Jan-25	09-Jan-25				Wall Metal Framing			
	 A2590	Wall Gypsum Board Installation/Tape/Float	1	14-Jan-25	15-Jan-25				Wall Gypsum Board Installation/Tape/Float			
	 A2600	Wall Painting Works	2	16-Jan-25	18-Jan-25				Wall Painting Works			
	 A3760	Vendor Counter	2	18-Jan-25	21-Jan-25				Vendor Counter			
	 117 STAIR 1		7	18-Jan-25	28-Jan-25				28-Jan-25, 117 STAIR 1			
	 A2610	Wall Surface smoothing/sanding/plastering	1	18-Jan-25	20-Jan-25				Wall Surface smoothing/sanding/plastering			
	 A2630	Wall Painting Works	1	20-Jan-25	21-Jan-25				Wall Painting Works			
	 A2640	Ceiling Surface smoothing/sanding/plastering	1	20-Jan-25	21-Jan-25				Ceiling Surface smoothing/sanding/plastering			
	 A2660	Ceiling Painting Works	1	21-Jan-25	22-Jan-25				Ceiling Painting Works			
	 A2680	Floor Finish: Concrete Sealer	1	23-Jan-25	24-Jan-25				Floor Finish: Concrete Sealer			
	 A2690	Stair Railings	4	23-Jan-25	28-Jan-25				Stair Railings			
	 A2670	Doors and Hardwares	1	24-Jan-25	25-Jan-25				Doors and Hardwares			
	 123 MEDIA STORAGE		14	09-Jan-25	28-Jan-25				28-Jan-25, 123 MEDIA STORAGE			
	 A2710	Wall Metal Framing	1	09-Jan-25	10-Jan-25				Wall Metal Framing			
	 A2720	Wall Gypsum Board Installation/Tape/Float	1	14-Jan-25	15-Jan-25				Wall Gypsum Board Installation/Tape/Float			
	 A2730	Wall Painting Works	1	16-Jan-25	17-Jan-25				Wall Painting Works			
	 A2740	Ceiling Joists/Metal Furring Installation	1	16-Jan-25	17-Jan-25				Ceiling Joists/Metal Furring Installation			
	 A2750	Acoustic Tiles / Ceiling Gypsum Installation	1	20-Jan-25	21-Jan-25				Acoustic Tiles / Ceiling Gypsum Installation			
	 A2760	Ceiling Painting Works	1	24-Jan-25	25-Jan-25				Ceiling Painting Works			
	 A2780	Floor Finish: Concrete Sealer	1	25-Jan-25	27-Jan-25				Floor Finish: Concrete Sealer			
	 A2770	Doors and Hardwares	1	27-Jan-25	28-Jan-25				Doors and Hardwares			
	 AREA 2		30	11-Jan-25	19-Feb-25				19-Feb-25, AREA 2			
	 102 CAREER CENTER		16	11-Jan-25	31-Jan-25				31-Jan-25, 102 CAREER CENTER			
	 A2790	Wall Metal Framing	3	11-Jan-25	15-Jan-25				Wall Metal Framing			
	 A2800	Wall Gypsum Board Installation/Tape/Float	3	15-Jan-25	18-Jan-25				Wall Gypsum Board Installation/Tape/Float			
	 A2810	Wall Painting Works	2	18-Jan-25	21-Jan-25				Wall Painting Works			
	 A2820	Ceiling Joists/Metal Furring Installation	3	18-Jan-25	22-Jan-25				Ceiling Joists/Metal Furring Installation			
	 A2830	Acoustic Tiles / Ceiling Gypsum Installation	3	23-Jan-25	27-Jan-25				Acoustic Tiles / Ceiling Gypsum Installation			
	 A2840	Ceiling Painting Works	2	27-Jan-25	29-Jan-25				Ceiling Painting Works			
	 A2860	Floor Finish: Carpet	1	29-Jan-25	30-Jan-25				Floor Finish: Carpet			
	 A2850	Doors and Hardwares	1	30-Jan-25	31-Jan-25				Doors and Hardwares			
	 103 OFC ADM & RECORDS		22	15-Jan-25	12-Feb-25				12-Feb-25, 103 OFCADM & RECORDS			
	 A2870	Wall Metal Framing	4	15-Jan-25	20-Jan-25				Wall Metal Framing			
	 A2880	Wall Gypsum Board Installation/Tape/Float	4	20-Jan-25	25-Jan-25				Wall Gypsum Board Installation/Tape/Float			
	 A2890	Wall Painting Works	3	25-Jan-25	29-Jan-25				Wall Painting Works			
	 A2900	Ceiling Joists/Metal Furring Installation	4	25-Jan-25	30-Jan-25				Ceiling Joists/Metal Furring Installation			
	 A2910	Acoustic Tiles / Ceiling Gypsum Installation	4	30-Jan-25	05-Feb-25				Acoustic Tiles / Ceiling Gypsum Installation			
	 A2920	Ceiling Painting Works	3	05-Feb-25	08-Feb-25				Ceiling Painting Works			

UMI EXECUTION PLAN (BUILDING)



Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025					
					November	December	January	February	March	April	May	June
	<div><div></div>A2940</div> Floor Finish: Carpet	2	08-Feb-25	11-Feb-25				<div><div></div>Floor Finish: Carpet</div>				
	<div><div></div>A2930</div> Doors and Hardwares	1	11-Feb-25	12-Feb-25				<div><div></div>Doors and Hardwares</div>				
	<div><div></div>103c OFFICE</div>	23	15-Jan-25	13-Feb-25				<div><div></div>13-Feb-25, 103c OFFICE</div>				
	<div><div></div>A2950</div> Wall Metal Framing	1	15-Jan-25	16-Jan-25			<div><div></div>Wall Metal Framing</div>					
	<div><div></div>A2960</div> Wall Gypsum Board Installation/Tape/Float	1	20-Jan-25	21-Jan-25			<div><div></div>Wall Gypsum Board Installation/Tape/Float</div>					
	<div><div></div>A2970</div> Wall Painting Works	1	25-Jan-25	27-Jan-25			<div><div></div>Wall Painting Works</div>					
	<div><div></div>A2980</div> Ceiling Joists/Metal Furring Installation	1	25-Jan-25	27-Jan-25			<div><div></div>Ceiling Joists/Metal Furring Installation</div>					
	<div><div></div>A2990</div> Acoustic Tiles / Ceiling Gypsum Installation	1	30-Jan-25	31-Jan-25			<div><div></div>Acoustic Tiles / Ceiling Gypsum Installation</div>					
	<div><div></div>A3000</div> Ceiling Painting Works	1	05-Feb-25	06-Feb-25			<div><div></div>Ceiling Painting Works</div>					
	<div><div></div>A3020</div> Floor Finish: Carpet	1	11-Feb-25	12-Feb-25			<div><div></div>Floor Finish: Carpet</div>					
	<div><div></div>A3010</div> Doors and Hardwares	1	12-Feb-25	13-Feb-25			<div><div></div>Doors and Hardwares</div>					
	<div><div></div>103d ADMIN STORAGE</div>	23	16-Jan-25	14-Feb-25				<div><div></div>14-Feb-25, 103d ADMIN STORAGE</div>				
	<div><div></div>A3030</div> Wall Metal Framing	1	16-Jan-25	17-Jan-25			<div><div></div>Wall Metal Framing</div>					
	<div><div></div>A3040</div> Wall Gypsum Board Installation/Tape/Float	1	21-Jan-25	22-Jan-25			<div><div></div>Wall Gypsum Board Installation/Tape/Float</div>					
	<div><div></div>A3050</div> Wall Painting Works	1	27-Jan-25	28-Jan-25			<div><div></div>Wall Painting Works</div>					
	<div><div></div>A3060</div> Ceiling Joists/Metal Furring Installation	1	27-Jan-25	28-Jan-25			<div><div></div>Ceiling Joists/Metal Furring Installation</div>					
	<div><div></div>A3070</div> Acoustic Tiles / Ceiling Gypsum Installation	1	31-Jan-25	01-Feb-25			<div><div></div>Acoustic Tiles / Ceiling Gypsum Installation</div>					
	<div><div></div>A3080</div> Ceiling Painting Works	1	06-Feb-25	07-Feb-25			<div><div></div>Ceiling Painting Works</div>					
	<div><div></div>A3100</div> Floor Finish: Carpet	1	12-Feb-25	13-Feb-25			<div><div></div>Floor Finish: Carpet</div>					
	<div><div></div>A3090</div> Doors and Hardwares	1	13-Feb-25	14-Feb-25			<div><div></div>Doors and Hardwares</div>					
	<div><div></div>103e RECORD STORAGE</div>	25	17-Jan-25	19-Feb-25				<div><div></div>19-Feb-25, 103e RECORD STORAGE</div>				
	<div><div></div>A3110</div> Wall Metal Framing	2	17-Jan-25	20-Jan-25			<div><div></div>Wall Metal Framing</div>					
	<div><div></div>A3120</div> Wall Gypsum Board Installation/Tape/Float	2	23-Jan-25	25-Jan-25			<div><div></div>Wall Gypsum Board Installation/Tape/Float</div>					
	<div><div></div>A3130</div> Wall Painting Works	2	28-Jan-25	30-Jan-25			<div><div></div>Wall Painting Works</div>					
	<div><div></div>A3140</div> Ceiling Joists/Metal Furring Installation	2	28-Jan-25	30-Jan-25			<div><div></div>Ceiling Joists/Metal Furring Installation</div>					
	<div><div></div>A3150</div> Acoustic Tiles / Ceiling Gypsum Installation	2	01-Feb-25	05-Feb-25			<div><div></div>Acoustic Tiles / Ceiling Gypsum Installation</div>					
	<div><div></div>A3160</div> Ceiling Painting Works	2	07-Feb-25	10-Feb-25			<div><div></div>Ceiling Painting Works</div>					
	<div><div></div>A3180</div> Floor Finish: Carpet	2	13-Feb-25	17-Feb-25			<div><div></div>Floor Finish: Carpet</div>					
	<div><div></div>A3170</div> Doors and Hardwares	1	17-Feb-25	18-Feb-25			<div><div></div>Doors and Hardwares</div>					
	<div><div></div>A3250</div> Caseworks: Tall Shelf	2	17-Feb-25	19-Feb-25			<div><div></div>Caseworks: Tall Shelf</div>					
	<div><div></div>122 STUDENT LOUNGE 2</div>	23	20-Jan-25	19-Feb-25				<div><div></div>19-Feb-25, 122 STUDENT LOUNGE 2</div>				
	<div><div></div>A3190</div> Wall Metal Framing	2	20-Jan-25	22-Jan-25			<div><div></div>Wall Metal Framing</div>					
	<div><div></div>A3200</div> Wall Gypsum Board Installation/Tape/Float	2	25-Jan-25	28-Jan-25			<div><div></div>Wall Gypsum Board Installation/Tape/Float</div>					
	<div><div></div>A3210</div> Wall Painting Works	2	30-Jan-25	01-Feb-25			<div><div></div>Wall Painting Works</div>					
	<div><div></div>A3220</div> Ceiling Joists/Metal Furring Installation	2	30-Jan-25	01-Feb-25			<div><div></div>Ceiling Joists/Metal Furring Installation</div>					
	<div><div></div>A3230</div> Acoustic Tiles / Ceiling Gypsum Installation	2	05-Feb-25	07-Feb-25			<div><div></div>Acoustic Tiles / Ceiling Gypsum Installation</div>					
	<div><div></div>A3240</div> Ceiling Painting Works	2	10-Feb-25	12-Feb-25			<div><div></div>Ceiling Painting Works</div>					
	<div><div></div>A3260</div> Floor Finish: Carpet	2	17-Feb-25	19-Feb-25			<div><div></div>Floor Finish: Carpet</div>					
	<div><div></div>118 STAIR 2</div>	8	30-Jan-25	10-Feb-25				<div><div></div>10-Feb-25, 118 STAIR 2</div>				
	<div><div></div>A3270</div> Wall Surface smoothing/sanding/plastering	1	30-Jan-25	31-Jan-25			<div><div></div>Wall Surface smoothing/sanding/plastering</div>					
	<div><div></div>A3280</div> Wall Painting Works	1	01-Feb-25	03-Feb-25			<div><div></div>Wall Painting Works</div>					
	<div><div></div>A3290</div> Ceiling Surface smoothing/sanding/plastering	1	04-Feb-25	05-Feb-25			<div><div></div>Ceiling Surface smoothing/sanding/plastering</div>					
	<div><div></div>A3300</div> Ceiling Painting Works	1	04-Feb-25	05-Feb-25			<div><div></div>Ceiling Painting Works</div>					
	<div><div></div>A3320</div> Floor Finish: Concrete Sealer	1	05-Feb-25	06-Feb-25			<div><div></div>Floor Finish: Concrete Sealer</div>					
	<div><div></div>A3330</div> Stair Railings	4	05-Feb-25	10-Feb-25			<div><div></div>Stair Railings</div>					
	<div><div></div>A3310</div> Doors and Hardwares	1	06-Feb-25	07-Feb-25			<div><div></div>Doors and Hardwares</div>					

MAIN CONTRACTOR:


CORE TECH INTERNATIONAL

SUBCONTRACTOR:

UMI UNITED MANAGEMENT INTERNATIONAL, LLC.

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS

UMI EXECUTION PLAN (BUILDING)



MAIN CONTRACTOR:

CORE TECH INTERNATIONAL

SUBCONTRACTOR:

UMI UNITED MANAGEMENT INTERNATIONAL, LLC.

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS



UMI EXECUTION PLAN (BUILDING)

Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025						
					November	December	January	February	March	April	May	June	
110 JANITOR ROOM	A3840	Wall Tiles	3	30-Jan-25	03-Feb-25								
	A3890	Ceiling Joists/Metal Furring Installation	1	15-Feb-25	17-Feb-25								
	A3850	Acoustic Tiles / Ceiling Gypsum Installation	1	21-Feb-25	22-Feb-25								
	A3860	Ceiling Painting Works	1	28-Feb-25	01-Mar-25								
	A3880	Floor Finish: Floor Tiles	1	01-Mar-25	03-Mar-25								
	A3870	Doors and Hardwares	1	03-Mar-25	04-Mar-25								
	A3950	Plumbing Fixtures	4	03-Mar-25	07-Mar-25								
	111 WOMEN'S ROOM			29	04-Feb-25	13-Mar-25							
	A3900	Wall Tiles Installation	3	04-Feb-25	07-Feb-25								
	A8930	Ceiling Joists/Metal Furring Installation	1	17-Feb-25	18-Feb-25								
A3910	Acoustic Tiles / Ceiling Gypsum Installation	1	22-Feb-25	24-Feb-25									
A3920	Ceiling Painting Works	1	01-Mar-25	03-Mar-25									
A3940	Floor Finish: Floor Tiles	2	03-Mar-25	05-Mar-25									
A3930	Doors and Hardwares	1	05-Mar-25	06-Mar-25									
A4460	Caseworks: Base Cabinet	2	05-Mar-25	07-Mar-25									
A4660	Plumbing Fixtures	5	05-Mar-25	12-Mar-25									
A4670	ToiletPartitions	1	12-Mar-25	13-Mar-25									
A6490	ToiletAccessories	1	12-Mar-25	13-Mar-25									
112 MEN'S ROOM			28	07-Feb-25	15-Mar-25								
A3960	Wall Tiles Installation	3	07-Feb-25	11-Feb-25									
A8940	Ceiling Joists/Metal Furring Installation	1	18-Feb-25	19-Feb-25									
A3970	Acoustic Tiles / Ceiling Gypsum Installation	1	24-Feb-25	25-Feb-25									
A3980	Ceiling Painting Works	1	03-Mar-25	04-Mar-25									
A4000	Floor Finish: Floor Tiles	2	05-Mar-25	07-Mar-25									
A3990	Doors and Hardwares	1	07-Mar-25	08-Mar-25									
A4470	Caseworks: Base Cabinet	2	07-Mar-25	10-Mar-25									
A4010	Plumbing Fixtures	5	07-Mar-25	14-Mar-25									
A8750	ToiletPartitions	1	14-Mar-25	15-Mar-25									
A8760	ToiletAccessories	1	14-Mar-25	15-Mar-25									
113 UNISEX			26	11-Feb-25	17-Mar-25								
A4020	Wall Tiles Installation	3	11-Feb-25	14-Feb-25									
A8950	Ceiling Joists/Metal Furring Installation	1	19-Feb-25	20-Feb-25									
A4030	Acoustic Tiles / Ceiling Gypsum Installation	1	25-Feb-25	26-Feb-25									
A4040	Ceiling Painting Works	1	04-Mar-25	05-Mar-25									
A4060	Floor Finish: Floor Tiles	2	07-Mar-25	10-Mar-25									
A4050	Doors and Hardwares	1	11-Mar-25	12-Mar-25									
A9140	Plumbing Fixtures	4	11-Mar-25	15-Mar-25									
A9150	ToiletAccessories	1	15-Mar-25	17-Mar-25									
114 MECH ROOM			14	20-Feb-25	10-Mar-25								
A8960	Ceiling Joists/Metal Furring Installation	2	20-Feb-25	22-Feb-25									
A4090	Acoustic Tiles / Ceiling Gypsum Installation	2	27-Feb-25	01-Mar-25									
A4070	Wall Surface smoothing/sanding/plastering	1	04-Mar-25	05-Mar-25									
A4080	Wall Painting Works	2	05-Mar-25	07-Mar-25									
A4100	Ceiling Painting Works	2	05-Mar-25	07-Mar-25									
A4120	Floor Finish: Concrete Sealer	1	07-Mar-25	08-Mar-25									

MAIN CONTRACTOR:


CORE TECH INTERNATIONAL


SUBCONTRACTOR:

UMI UNITED MANAGEMENT INTERNATIONAL, LLC.

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS

UMI EXECUTION PLAN (BUILDING)





CORE TECH INTERNATIONAL
UNITED MANAGEMENT
INTERNATIONAL, LLC.





**UNITED MANAGEMENT
INTERNATIONAL, LLC.**

UMI EXECUTION PLAN (BUILDING)




Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025					
					November	December	January	February	March	April	May	June
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><</div>												





[illegible]

Critical Remaining Worksummary

Page 15 of 21

CORE TECH INTERNATIONAL
UMI UNITED MANAGEMENT
INTERNATIONAL, LLC.



**UNITED MANAGEMENT
INTERNATIONAL, LLC.**

UMI EXECUTION PLAN (BUILDING)

[illegible]

 Actual Level of Effort
  Actual Work
  Critical Remaining Work
  summary

 Primary Baseline
 Remaining Work
 Milestone

MAIN CONTRACTOR:

CORE TECH INTERNATIONAL

SUBCONTRACTOR:

UMI UNITED MANAGEMENT INTERNATIONAL, LLC.

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS

UMI EXECUTION PLAN (BUILDING)



Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025					
					November	December	January	February	March	April	May	June
	A7100	Wall Painting Works	4	15-Apr-25	19-Apr-25						Wall Painting Works	
	A7110	Ceiling Joists/Metal Furring Installation	4	26-Apr-25	01-May-25						Ceiling Joists/Metal Furring Installation	
	A7120	Acoustic Tiles / Ceiling Gypsum Installation	4	01-May-25	06-May-25						Acoustic Tiles / Ceiling Gypsum Installation	
	A7130	Ceiling Painting Works	3	06-May-25	10-May-25						Ceiling Painting Works	
	A7140	Floor Finish: Carpet	4	15-May-25	21-May-25						Floor Finish: Carpet	
	A7150	Doors and Hardwares	2	21-May-25	23-May-25						Doors and Hardwares	
	302e MEETING ROOM		35	09-Apr-25	24-May-25						24-May-25, 302e MEETING	
	A7160	Wall Metal Framing	2	09-Apr-25	11-Apr-25						Wall Metal Framing	
	A7170	Wall Gypsum Board Installation/Tape/Float	2	11-Apr-25	14-Apr-25						Wall Gypsum Board Installation/Tape/Float	
	A7180	Wall Painting Works	1	15-Apr-25	16-Apr-25						Wall Painting Works	
	A7190	Ceiling Joists/Metal Furring Installation	2	01-May-25	03-May-25						Ceiling Joists/Metal Furring Installation	
	A7200	Acoustic Tiles / Ceiling Gypsum Installation	2	03-May-25	06-May-25						Acoustic Tiles / Ceiling Gypsum Installation	
	A7210	Ceiling Painting Works	1	06-May-25	07-May-25						Ceiling Painting Works	
	A7220	Floor Finish: Carpet	1	21-May-25	22-May-25						Floor Finish: Carpet	
	A7230	Doors and Hardwares	2	22-May-25	24-May-25						Doors and Hardwares	
	302f STUDENT LOUNGE		36	11-Apr-25	28-May-25						28-May-25, 302f STUDE	
	A7240	Wall Metal Framing	2	11-Apr-25	14-Apr-25						Wall Metal Framing	
	A7250	Wall Gypsum Board Installation/Tape/Float	2	15-Apr-25	17-Apr-25						Wall Gypsum Board Installation/Tape/Float	
	A7260	Wall Painting Works	2	17-Apr-25	19-Apr-25						Wall Painting Works	
	A7270	Ceiling Joists/Metal Furring Installation	3	03-May-25	07-May-25						Ceiling Joists/Metal Furring Installation	
	A7280	Acoustic Tiles / Ceiling Gypsum Installation	3	08-May-25	12-May-25						Acoustic Tiles / Ceiling Gypsum Installa	
	A7290	Ceiling Painting Works	2	12-May-25	14-May-25						Ceiling Painting Works	
	A7300	Floor Finish: VCT	2	22-May-25	24-May-25						Floor Finish: VCT	
	A7310	Doors and Hardwares	1	24-May-25	26-May-25						Doors and Hardwares	
	A8700	Base Cabinets	3	24-May-25	28-May-25						Base Cabinets	
	302g PANTRY		38	11-Apr-25	30-May-25						30-May-25, 302g PAN	
	A7320	Wall Metal Framing	1	11-Apr-25	12-Apr-25						Wall Metal Framing	
	A7330	Wall Gypsum Board Installation/Tape/Float	1	15-Apr-25	16-Apr-25						Wall Gypsum Board Installation/Tape/Float	
	A7340	Wall Painting Works	1	16-Apr-25	17-Apr-25						Wall Painting Works	
	A7350	Ceiling Joists/Metal Furring Installation	1	08-May-25	09-May-25						Ceiling Joists/Metal Furring Installation	
	A7360	Acoustic Tiles / Ceiling Gypsum Installation	1	09-May-25	10-May-25						Acoustic Tiles / Ceiling Gypsum Installatio	
	A7370	Ceiling Painting Works	1	10-May-25	12-May-25						Ceiling Painting Works	
	A7380	Floor Finish: VCT	1	24-May-25	26-May-25						Floor Finish: VCT	
	A7390	Doors and Hardwares	1	26-May-25	27-May-25						Doors and Hardwares	
	A8710	Tall Shelf	2	28-May-25	30-May-25						Tall Shelf	
	AREA 2		47	12-Apr-25	13-Jun-25						13-Jun-25, A	
	301 EVENT ROOM		40	12-Apr-25	04-Jun-25						04-Jun-25, 301 EV	
	A7400	Wall Metal Framing	5	12-Apr-25	19-Apr-25						Wall Metal Framing	
	A7410	Wall Gypsum Board Installation/Tape/Float	5	19-Apr-25	25-Apr-25						Wall Gypsum Board Installation/Tape/Float	
	A7420	Wall Painting Works	4	26-Apr-25	01-May-25						Wall Painting Works	
	A7430	Ceiling Joists/Metal Furring Installation	5	09-May-25	15-May-25						Ceiling Joists/Metal Furring Installatio	
	A7440	Acoustic Tiles / Ceiling Gypsum Installation	5	15-May-25	22-May-25						Acoustic Tiles / Ceiling Gypsum	
	A7450	Ceiling Painting Works	4	22-May-25	27-May-25						Ceiling Painting Works	
	A7460	Floor Finish: Carpet	4	27-May-25	02-Jun-25						Floor Finish: Carpet	
	A7470	Doors and Hardwares	2	02-Jun-25	04-Jun-25						Doors and Hardwar	
	301b MEDIA STORAGE		40	12-Apr-25	04-Jun-25						04-Jun-25, 301b M	

MAIN CONTRACTOR:

CORE TECH INTERNATIONAL

SUBCONTRACTOR:



UNITED MANAGEMENT INTERNATIONAL, LLC.

NEW STUDENT CENTER for the NORTHERN MARIANAS COLLEGE at the NMC SAIPAN CAMPUS

UMI EXECUTION PLAN (BUILDING)



Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025					
					November	December	January	February	March	April	May	June
	<div><div></div> A7480</div> Wall Metal Framing	1	12-Apr-25	14-Apr-25						<div><div></div> Wall Metal Framing</div>		
	<div><div></div> A7490</div> Wall Gypsum Board Installation/Tape/Float	1	15-Apr-25	16-Apr-25						<div><div></div> Wall Gypsum Board Installation/Tape/Float</div>		
	<div><div></div> A7500</div> Wall Painting Works	1	16-Apr-25	17-Apr-25						<div><div></div> Wall Painting Works</div>		
	<div><div></div> A7510</div> Ceiling Joists/Metal Furring Installation	1	15-May-25	16-May-25							<div><div></div> Ceiling Joists/Metal Furring Installation</div>	
	<div><div></div> A7520</div> Acoustic Tiles / Ceiling Gypsum Installation	1	16-May-25	17-May-25							<div><div></div> Acoustic Tiles / Ceiling Gypsum Installation</div>	
	<div><div></div> A7530</div> Ceiling Painting Works	1	17-May-25	19-May-25							<div><div></div> Ceiling Painting Works</div>	
	<div><div></div> A7540</div> Floor Finish: Carpet	1	02-Jun-25	03-Jun-25								<div><div></div> Floor Finish: Carpet</div>
	<div><div></div> A7550</div> Doors and Hardwares	1	03-Jun-25	04-Jun-25								<div><div></div> Doors and Hardwares</div>
	<div><div></div> 311a BOARD OF REGENTS</div>	43	15-Apr-25	09-Jun-25								<div><div></div> 09-Jun-25, 311</div>
	<div><div></div> A7560</div> Wall Metal Framing	2	15-Apr-25	17-Apr-25						<div><div></div> Wall Metal Framing</div>		
	<div><div></div> A7570</div> Wall Gypsum Board Installation/Tape/Float	2	17-Apr-25	19-Apr-25						<div><div></div> Wall Gypsum Board Installation/Tape/Float</div>		
	<div><div></div> A7580</div> Wall Painting Works	1	19-Apr-25	21-Apr-25						<div><div></div> Wall Painting Works</div>		
	<div><div></div> A7590</div> Ceiling Joists/Metal Furring Installation	5	15-May-25	22-May-25							<div><div></div> Ceiling Joists/Metal Furring Installation</div>	
	<div><div></div> A7600</div> Acoustic Tiles / Ceiling Gypsum Installation	5	17-May-25	24-May-25							<div><div></div> Acoustic Tiles / Ceiling Gypsum Installation</div>	
	<div><div></div> A7610</div> Ceiling Painting Works	4	21-May-25	26-May-25							<div><div></div> Ceiling Painting Works</div>	
	<div><div></div> A7620</div> Floor Finish: Carpet	4	02-Jun-25	06-Jun-25								<div><div></div> Floor Finish: Carp</div>
	<div><div></div> A7630</div> Doors and Hardwares	2	06-Jun-25	09-Jun-25								<div><div></div> Doors and Har</div>
	<div><div></div> 311b BOR PANTRY</div>	44	17-Apr-25	13-Jun-25								<div><div></div> 13-Jun-25, 3</div>
	<div><div></div> A7640</div> Wall Metal Framing	1	17-Apr-25	18-Apr-25						<div><div></div> Wall Metal Framing</div>		
	<div><div></div> A7650</div> Wall Gypsum Board Installation/Tape/Float	1	18-Apr-25	19-Apr-25						<div><div></div> Wall Gypsum Board Installation/Tape/Float</div>		
	<div><div></div> A7660</div> Wall Painting Works	1	19-Apr-25	21-Apr-25						<div><div></div> Wall Painting Works</div>		
	<div><div></div> A7670</div> Ceiling Joists/Metal Furring Installation	1	15-May-25	16-May-25							<div><div></div> Ceiling Joists/Metal Furring Installation</div>	
	<div><div></div> A7680</div> Acoustic Tiles / Ceiling Gypsum Installation	1	16-May-25	17-May-25							<div><div></div> Acoustic Tiles / Ceiling Gypsum Installation</div>	
	<div><div></div> A7690</div> Ceiling Painting Works	1	17-May-25	19-May-25							<div><div></div> Ceiling Painting Works</div>	
	<div><div></div> A7700</div> Floor Finish: VCT	1	06-Jun-25	07-Jun-25								<div><div></div> Floor Finish: VCT</div>
	<div><div></div> A7710</div> Doors and Hardwares	1	07-Jun-25	09-Jun-25								<div><div></div> Doors and Har</div>
	<div><div></div> A8690</div> Base Cabinets	4	07-Jun-25	13-Jun-25								<div><div></div> Base Cabin</div>
	<div><div></div> 311c OFFICE</div>	41	18-Apr-25	10-Jun-25								<div><div></div> 10-Jun-25, 31</div>
	<div><div></div> A7790</div> Wall Metal Framing	1	18-Apr-25	19-Apr-25						<div><div></div> Wall Metal Framing</div>		
	<div><div></div> A7800</div> Wall Gypsum Board Installation/Tape/Float	1	19-Apr-25	21-Apr-25						<div><div></div> Wall Gypsum Board Installation/Tape/Float</div>		
	<div><div></div> A7810</div> Wall Painting Works	1	21-Apr-25	22-Apr-25						<div><div></div> Wall Painting Works</div>		
	<div><div></div> A7820</div> Ceiling Joists/Metal Furring Installation	1	16-May-25	17-May-25							<div><div></div> Ceiling Joists/Metal Furring Installation</div>	
	<div><div></div> A7830</div> Acoustic Tiles / Ceiling Gypsum Installation	1	17-May-25	19-May-25							<div><div></div> Acoustic Tiles / Ceiling Gypsum Installation</div>	
	<div><div></div> A7840</div> Ceiling Painting Works	1	20-May-25	21-May-25							<div><div></div> Ceiling Painting Works</div>	
	<div><div></div> A7850</div> Floor Finish: Carpet	1	07-Jun-25	09-Jun-25								<div><div></div> Floor Finish: Ca</div>
	<div><div></div> A7860</div> Doors and Hardwares	1	09-Jun-25	10-Jun-25								<div><div></div> Doors and Ha</div>
	<div><div></div> 312 STAIR 1</div>	5	22-Apr-25	29-Apr-25								<div><div></div> 29-Apr-25, 312 STAIR 1</div>
	<div><div></div> A7720</div> Wall Surface smoothing/sanding/plastering	1	22-Apr-25	23-Apr-25						<div><div></div> Wall Surface smoothing/sanding/plastering</div>		
	<div><div></div> A7730</div> Wall Painting Works	1	23-Apr-25	24-Apr-25						<div><div></div> Wall Painting Works</div>		
	<div><div></div> A7740</div> Ceiling Surface smoothing/sanding/plastering	1	23-Apr-25	24-Apr-25						<div><div></div> Ceiling Surface smoothing/sanding/plastering</div>		
	<div><div></div> A7750</div> Ceiling Painting Works	1	24-Apr-25	25-Apr-25						<div><div></div> Ceiling Painting Works</div>		
	<div><div></div> A7770</div> Floor Finish: Concrete Sealer	1	26-Apr-25	28-Apr-25						<div><div></div> Floor Finish: Concrete Sealer</div>		
	<div><div></div> A7760</div> Doors and Hardwares	1	28-Apr-25	29-Apr-25						<div><div></div> Doors and Hardwares</div>		
	<div><div></div> A7780</div> Stair Railings	1	28-Apr-25	29-Apr-25						<div><div></div> Stair Railings</div>		
	<div><div></div> AREA 3</div>	44	19-Apr-25	16-Jun-25								<div><div></div> 16-Jun-2</div>
	<div><div></div> 314 ELECTRICAL ROOM</div>	27	19-Apr-25	24-May-25								<div><div></div> 24-May-25, 314 ELECTRICAL ROOM</div>

CORE TECH INTERNATIONAL
UMI UNITED MANAGEMENT
INTERNATIONAL, LLC.



**UNITED MANAGEMENT
INTERNATIONAL, LLC.**

UMI EXECUTION PLAN (BUILDING)

[illegible]

CORE TECH INTERNATIONAL
UNITED MANAGEMENT
INTERNATIONAL, LLC.



**UNITED MANAGEMENT
INTERNATIONAL, LLC.**

UMI EXECUTION PLAN (BUILDING)



Activity ID	Activity Name	Original Duration	Start	Finish	2024		2025					
					November	December	January	February	March	April	May	June
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></</div></div>												

CORE TECH INTERNATIONAL
UMI UNITED MANAGEMENT
INTERNATIONAL, LLC.



**UNITED MANAGEMENT
INTERNATIONAL, LLC.**

UMI EXECUTION PLAN (BUILDING)

[illegible]