

MATERIAL / FINISH LEGEND

CODE	MATERIALS	DESCRIPTION	PATTERN	MANUFACTURER	REMARKS
FT-1	PORCELAIN FLOOR TILE	24X48 ACADIA GRAY	HERRINGBONE	FLOOR & DECOR	APPLY 6" BASE
FT-2	CERAMIC TILE	6X18 BRIGHT WHITE ICE	MONOLITHIC	FLOOR & DECOR	RESTROOM WALLS
FT-3	PORCELAIN TILE	12X24 CONCEPT GRAY	STAGGER	FLOOR & DECOR	RESTROOM FLOORS
FT-4	QUARRY TILE	6X6 QUETREAD, RED 0Q90		DALTILE	MAIN KITCHEN / VENDOR STALLS
FT-5	PORCELAIN	24x24 SUPERIOR TAUPE XTERIOR PAVER		DALTILE	OUTDOOR TERRACES
FT-5	CERAMIC TILE	12x12 GLAZED WALL TILE		DALTILE	MAIN KITCHEN WALLS
VCT-1	HETEROGENEOUS SHEET	MAPLE LANE SUGARCANE 37524		ARMSTRONG	
VCT-2	HETEROGENEOUS SHEET	ALCHEMY REGAL 38904		ARMSTRONG	
CPT-1	CARPET TILE	BISECT TILE, MORTAR 06530	RANDOM	SHAW	
CPT-2	CARPET TILE	CONVENE TILE, RADIANT NETWORK 67536	STAGGER	SHAW	
CS-1	CONCRETE SEALER	CLEAR			

REVISION		
No.	Description	Date


TRMA

Taniguchi Ruth Makio Architects

100 Cliff Business Center, P.O. Box EA, Agaña, GU 96910

Tel.: (787) 475-8772 • Fax: (787) 472-3381

Architecture
Planning
Interior Design



Project

NMC

PACKAGE 1: STUDENT
CENTER BUILDING

Title

PLAN - THIRD FLOOR
FINISH/SIGNAGE PLAN

CONSTRUCTION DOCUMENTS

Designed: TRMA

Drawn: JPP/NT/TP

Checked: MWM, JPP

Supv: MWM

Scale: As Indicated

Date: 10/07/2022

Project No. _____

File _____


Drawing

A2.3.3

Sheet No. _____ of _____

MATERIAL / FINISH LEGEND

CODE	MATERIALS	DESCRIPTION	PATTERN	MANUFACTURER	REMARKS
FT-1	PORCELAIN FLOOR TILE	24X48 ACADIA GRAY	HERRINGBONE	FLOOR & DECOR	APPLY 6" BASE
FT-2	CERAMIC TILE	6X18 BRIGHT WHITE ICE	MONOLITHIC	FLOOR & DECOR	RESTROOM WALLS
	PORCELAIN TILE	12X24 CONCEPT GRAY	STAGGER	FLOOR & DECOR	RESTROOM FLOORS
FT-3	QUARRY TILE	6X6 QUETREAD, RED 0Q90		DALTILE	MAIN KITCHEN / VENDOR STALLS
FT-4	PORCELAIN	24x24 SUPERIOR TAUPE XTERIOR PAVER		DALTILE	OUTDOOR TERRACES
FT-5	CERAMIC TILE	12x12 GLAZED WALL TILE		DALTILE	MAIN KITCHEN WALLS
VCT-1	HETEROGENEOUS SHEET	MAPLE LANE SUGARCANE 37524		ARMSTRONG	
VCT-2	HETEROGENEOUS SHEET	ALCHEMY REGAL 38904		ARMSTRONG	
CPT-1	CARPET TILE	BISECT TILE, MORTAR 06530	RANDOM	SHAW	
CPT-2	CARPET TILE	CONVENE TILE, RADIANT NETWORK 67536	STAGGER	SHAW	
CS-1	CONCRETE SEALER	CLEAR			



PLAN - THIRD FLOOR
FINISH/SIGNAGE PLAN

SCALE: 1/8" = 1'-0"

CLADDIED DOWNSPOUT OUTSIDE
THE COLUMN, TYPICAL




IF SHEET IS LESS THAN 24" X 36"
REDUCED PRINT - USE GRAPHIC SCALES

REVISION		
No.	Description	Date

TRMA
Taniguchi Ruth Makio Architects
100 Cliff Business Center, P.O. Box EA, Agaña, GU 96910
Tel.: (671) 475-8772 • Fax.: (671) 472-3381

Architecture
Planning
Interior Design




Project
NMC
PACKAGE 1: STUDENT
CENTER BUILDING

Title
PLAN - THIRD FLOOR
FINISH/SIGNAGE PLAN

CONSTRUCTION DOCUMENTS

Designed: TRMA
Drawn: JPP/NT/TP
Checked: MWM, JPP
Supv: MWM
Scale: As Indicated
Date: 10/07/2022
Project No. File
Drawing

A2.3.3
Sheet No. of



3F-ISOMETRIC


SCOPE OF WORK AREA 9														
Third Floor (68-71)														
Seq	NMC-SUPERSTRUCTURE													
	FINISHING SCHEDULE													
	Location	Quantity	Unit	Activities	Leadman	Installer	Mason	Painter	Carpenter	Plumber	Electrician	Helper	No.of day	
68	OSAL 302a	950	sq.ft		Leadman	Installer	Mason	Painter	Carpenter	Plumber	Electrician	Helper	No.of day	
				Walls:										
				Metal Framing Installation	1	2	1	0	0	0	0	1	2	
				Gypsum Board Installation/Tape/Float	0	2	0	0	1	0	0	1	2	
				Painting	0	0	0	2	0	0	0	1	2	
				Ceiling:										
				Ceiling Joists/Metal Furring Installation	0	2	0	0	2	0	0	1	2	
				Acoustic Tiles / Gypsum Board Installation	0	2	0	0	2	0	0	1	2	
				Painting	0	0	0	2	0	0	0	1	2	
				Doors & Windows:										
				Installation of 2 Doors & Hardwares	0	2	0	0	0	0	0	1	1	
				Installation of 2 Windows /Glazing	0	2	0	0	0	0	0	1	1	
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1	
				Floor:										
				Laying of Floor Finish: Carpet	0	2	0	0	0	0	0	2	2	
				Sub-total	1	13	1	4	5	0	0	8	15	
69	MULTI-PURPOSE RM 302b	1,247	sq.ft											
				Walls:										
				Metal Framing Installation	1	2	0	0	2	0	0	1	1	
				Gypsum Board Installation/Tape/Float	0	2	0	0	0	0	0	0	1	
				Painting	0	0	0	2	0	0	0	2	2	
				Ceiling:										
				Ceiling Joists/Metal Furring Installation	0	2	0	0	2	0	0	2	2	
				Acoustic Tiles / Gypsum Board Installation	0	2	0	0	2	0	0	2	2	
				Painting	0	0	0	2	0	0	0	1	2	
				Doors & Windows:										
				Installation of 2 Doors & Hardwares	0	1	0	0	0	0	0	1	2	
				Installation of 3 Windows /Glazing	0	2	0	0	0	0	0	1	2	
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1	
				Floor:										
				Laying of Floor Finish: Carpet	0	2	0	0	0	0	0	2	2	
				Sub-total	1	14	0	4	6	0	0	12	17	
70	MEETING RM 302e	169	sq.ft											
				Walls:										
				Metal Framing Installation	1	2	0	0	0	0	0	1	1	
				Gypsum Board Installation/Tape/Float	0	1	1	0	1	0	0	1	1	
				Painting	0	0	0	1	0	0	0	1	1	
				Ceiling:										
				Ceiling Joists/Metal Furring Installation	0	2	0	0	1	0	0	1	2	
				Acoustic Tiles / Gypsum Board Installation	0	2	1	0	1	0	0	1	1	
				Painting	0	0	0	2	0	0	0	1	1	
				Doors & Windows:										
				Installation of Sliding Doors & Hardwares	0	2	0	0	0	0	0	1	1	
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1	
				Floor:										
				Laying of Floor Finish: Carpet Tile	0	2	0	0	0	0	0	1	1	
				Sub-total	1	12	2	3	3	0	0	8	10	
71	STUDENT LOUNGE 302f	178	sq.ft											
				Walls:										
				Metal Framing Installation	1	2	0	0	0	0	0	1	1	
				Gypsum Board Installation/Tape/Float	0	1	1	0	1	0	0	1	1	
				Painting	0	0	0	1	0	0	0	1	1	
				Ceiling:										
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1	
				Acoustic Tiles / Gypsum Board Installation	0	1	1	0	1	0	0	1	1	
				Painting	0	0	0	1	0	0	0	1	1	
				Doors & Windows:										
				Installation of Door & Hardwares	0	1	0	0	1	0	0	1	1	
				Installation of Windows /Glazing	0	2	0	0	0	0	0	1	1	
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1	
				Floor:										
				Laying of Floor Finish: VCT	0	2	0	0	0	0	0	1	1	
				Sub-total	1	11	2	2	4	0	0	9	10	

SCOPE OF WORK AREA 10

Third Floor (73-78)

Seq	NMC-SUPERSTRUCTURE FINISHING SCHEDULE												
	Location	Quantity	Unit	Activities	Leadman	Installer	Mason	Painter	Carpenter	Plumber	Electrician	Helper	No.of day
73	EVENT RM 301	612	sq.ft										
				Walls:									
				Metal Framing Installation	1	2	0	0	2	0	0	1	2
				Gypsum Board Installation/Tape/Float	0	0	0	0	0	0	0	0	2
				Painting	0	0	0	2	0	0	0	1	2
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	2	0	0	0	0	0	1	2
				Acoustic Tiles / Gypsum Board Installation	0	0	0	0	0	0	0	0	2
				Painting	0	0	0	2	0	0	0	1	2
				Doors & Windows:									
				Installation of Doors & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Windows /Glazing	0	2	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Carpet	0	2	0	0	0	0	0	1	3
				Sub-total	1	10	0	4	2	0	0	7	18
74	MEDIA STORAGE 301b	83	sq.ft										
				Walls:									
				Metal Framing Installation	1	2	1	0	2	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	1	0	0	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	0	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	0	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Doors & Hardwares	0	2	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Carpet	0	2	0	0	0	0	0	0	1
				Sub-total	1	10	2	2	2	0	0	7	9
75		BOR - BOARD OF REGENTS 311a	591	sq.ft									
				Walls:									
				Painting	0	0	0	2	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	2	0	0	0	0	0	1	3
				Acoustic Tiles / Gypsum Board Installation	0	2	0	0	0	0	0	1	2
				Painting	0	0	0	2	0	0	0	1	2
				Doors & Windows:									
				Installation of Windows /Glazing	0	2	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Carpet	0	2	0	0	0	0	0	1	3
				Sub-total	0	9	0	4	0	0	0	6	13
76	BOR PANTRY 311b		112	sq.ft									
				Walls:									
				Metal Framing Installation	1	2	1	0	1	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	0	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Doors & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Windows /Glazing	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: VCT	0	2	0	0	0	0	0	1	1
				Sub-total	1	10	1	2	3	0	0	9	10
77	OFFICE 311c	182	sq.ft										
				Walls:									
				Metal Framing Installation	1	1	0	0	1	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	0	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Doors & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Windows /Glazing	0	2	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1

78	STAIR 1 312			Floor:								
				Laying of Floor Finish: Carpet	0	1	0	0	0	0	0	1
		Sub-total			1	9	0	2	3	0	0	9
		168	sq.ft									
				Walls:								
				Painting	0	0	0	1	0	0	0	1
				Installation stair nosing	0	1	1	0	0	0	0	1
				Ceiling:								
				Painting	0	0	0	1	0	0	0	1
				Doors & Windows:								
				Installation of Doors & Hardwares	0	1	0	0	0	0	0	1
				Installation of Lock Sets	0	1	0	0	0	0	0	1
				Floor:								
				Handrails Installation	0	2	1	0	0	0	0	1
				Laying of Floor Finish:Concrete Sealer	0	0	1	0	0	0	0	1
		Sub-total			0	5	3	2	0	0	0	7



SCOPE OF WORK AREA 11

Third Floor (79-88)

	NMC-SUPERSTRUCTURE												
	FINISHING SCHEDULE												
Seq	Location	Quantity	Unit	Activities									
					Leadman	Installer	Mason	Painter	Carpenter	Plumber	Electrician	Helper	No.of day
79	ELECTRICAL RM - 314	75	sq.ft										
				Walls:									
				Metal Framing Installation	1	1	0	0	1	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	0	0	0	0	0	1
				Doors & Windows:									
				Installation of Doors & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Concrete Sealer	0	0	1	0	0	0	0	1	1
		Sub-total				1	6	1	1	4	0	0	7
80	IT CLOSET - 309	80	sq.ft										
				Walls:									
				Metal Framing Installation	1	1	0	0	1	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Door & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Concrete Sealer	0	0	1	0	0	0	0	1	3
		Sub-total				1	6	1	2	4	0	0	8
81	PV RM - 315	66	sq.ft										
				Walls:									
				Metal Framing Installation	1	1	0	0	1	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	2
				Doors & Windows:									
				Installation of Door & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: VCT	0	1	0	0	0	0	0	1	1
		Sub-total				1	7	0	2	4	0	0	8
82	CHAIRS &TABLES STORAGE - 310	114	sq.ft										
				Walls:									
				Metal Framing Installation	1	1	0	0	1	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Door & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: VCT	0	1	0	0	0	0	0	1	1
		Sub-total				1	7	0	2	4	0	0	8
83	ELEC CONTROL RM - 310a	19	sq.ft										
				Walls:									
				Metal Framing Installation	1	1	0	0	1	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Door & Hardwares	0	1	0	0	1	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									

				Laying of Floor Finish: VCT	0	1	0	0	0	0	0	1	1
		Sub-total			1	7	0	2	5	0	0	8	8
		37	sq.ft										
84	JANITORIAL RM - 303			Walls:									
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Door & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Concrete Sealer	0	0	1	0	0	0	0	1	1
				Installation of Lavatory & Mop Sink	0	0	0	0	0	1	0	1	1
		Sub-total			0	4	1	2	2	0	0	7	8
85	WOMEN'S - 304	176	sq.ft										
				Walls:									
				Metal Framing Installation	1	2	0	0	1	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	1	0	0	1	1
				Wall Tiles	0	2	1	0	0	0	0	1	2
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	1	0	1	0	0	1	2
				Acoustic Tiles / Gypsum Board Installation	0	0	0	0	0	0	0	0	
				Painting	0	0	0	0	0	0	0	0	
				Doors & Windows:									
				Installation of Doors & Hardwares	0	2	1	0	1	0	0	1	3
				Installation of Lock Sets	0	1	0	0	0	0	0	1	
				Floor:									
				Laying of Floor Finish: Ceramic Tiles	0	2	1	0	0	0	0	1	2
				Installation of Plumbing Fixtures and Accessories	0	0	0	0	0	2	0	1	2
		Sub-total			1	11	4	1	4	2	0	9	14
86	MEN'S - 305	190	sq.ft										
				Walls:									
				Metal Framing Installation	1	1	1	0	1	0	0	1	2
				Gypsum Board Installation/Tape/Float	0	1	1	0	1	0	0	1	1
				Wall Tiles	0	2	1	0	0	0	0	1	2
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	0	2
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Doors & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Ceramic Tiles	0	0	2	0	0	0	0	1	1
				Installation of Plumbing Fixtures and Accessories	0	0	0	0	0	2	0	1	2
		Sub-total			1	8	5	2	4	2	0	9	15
87	UNISEX - 306	51	sq.ft										
				Walls:									
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Door & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Ceramic Tiles	0	1	1	0	0	0	0	1	1
				Installation of Plumbing Fixtures and Accessories	0	0	0	0	0	1	0	1	1
		Sub-total			0	5	1	2	2	1	0	7	8
88	MECH RM - 307	214	sq.ft										
				Walls:									
				Painting	0	0	0	2	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	1	0	0	1	0	0	1	1
				Acoustic Tiles / Gypsum Board Installation	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Door & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: Concrete Sealer	0	0	1	0	0	0	0	1	1
		Sub-total			0	4	1	3	2	0	0	6	7

SCOPE OF WORK AREA 12													
Third Floor (89-90)													
Seq	NMC-SUPERSTRUCTURE												
	FINISHING SCHEDULE												
	Location	Quantity	Unit	Activities	Leadman	Installer	Mason	Painter	Carpenter	Plumber	Electrician	Helper	No.of day
89	STAIR2 313	168	sq.ft										
				Walls:									
				Painting	0	0	0	1	0	0	0	1	1
				Installation stair nosing	0	1	1	0	0	0	0	1	1
				Ceiling:									
				Painting	0	0	0	1	0	0	0	1	1
				Doors & Windows:									
				Installation of Door & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Handrails Installation	0	1	1	0	1	0	0	1	1
				Laying of Floor Finish:Concrete Sealer	0	0	1	0	0	0	0	1	
		Sub-total			0	4	3	2	1	0	0	6	6
90	CORRIDOR 314	2,641	sq.ft										
				Walls:									
				Metal Framing Installation	1	1	0	0	2	0	0	1	1
				Gypsum Board Installation/Tape/Float	0	1	0	0	1	0	0	1	1
				Painting	0	0	0	1	0	0	0	1	1
				Ceiling:									
				Ceiling Joists/Metal Furring Installation	0	2	0	0	2	0	0	2	3
				Acoustic Tiles / Gypsum Board Installation	0	2	0	0	2	0	0	2	3
				Painting	0	0	0	2	0	0	0	2	2
				Doors & Windows:									
				Installation of Doors & Hardwares	0	1	0	0	0	0	0	1	1
				Installation of Windows /Glazing	0	1	0	0	0	0	0	1	1
				Installation of Lock Sets	0	1	0	0	0	0	0	0	1
				Floor:									
				Laying of Floor Finish: VCT	0	3	0	0	0	0	0	2	4
		Sub-total			1	12	0	3	7	0	0	13	18

SCOPE OF WORK AREA 13													
Third Floor (91)													
Seq	NMC-SUPERSTRUCTURE												
	FINISHING SCHEDULE												
	Location	Quantity	Unit	Activities									
					Leadman	Installer	Mason	Painter	Carpenter	Plumber	Electrician	Helper	No.of day
91	OUTDOOR TERRACE SOUTH	1,595	sq.ft										
				Walls:									
				Painting of parapet	0	0	0	2	0	0	0	2	2
				Floor:									
				Laying of Floor Finish: Porcelain	0	1	2	0	0	0	0	1	2
		Sub-total			0	1	2	2	0	0	0	3	4

SCOPE OF WORK AREA 14													
Third Floor (92)													
Seq	NMC-SUPERSTRUCTURE												
	FINISHING SCHEDULE												
	Location	Quantity	Unit	Activities									
					Leadman	Installer	Mason	Painter	Carpenter	Plumber	Electrician	Helper	No.of day
92	OUTDOOR TERRACE NORTH	4,635	sq.ft										
				Walls:									
				Painting	0	0	0	2	0	0	0	2	2
				Floor:									
				Installation of Guardrails	0	3	0	0	0	0	0	2	4
				Laying of Floor Finish: Porcelain	0	2	2	0	0	0	0	2	3
		Sub-total			0	5	2	2	0	0	0	6	9

SCOPE OF WORK AREA 15													
Third Floor (93)													
Seq	NMC-SUPERSTRUCTURE												
	FINISHING SCHEDULE												
	Location	Quantity	Unit	Activities									
					Leadman	Installer	Mason	Painter	Carpenter	Plumber	Electrician	Helper	No.of day
93	LOWER ROOF	3,007	sq.ft										
				Walls:									
				Painting	0	0	0	2	0	0	0	2	2
				Floor:									
				Laying of Floor Finish: Concrete Sealer	0	0	2	0	0	0	0	2	3
				Laying of Floor Finish: Porcelain	0	2	2	0	0	0	0	2	3
		Sub-total			0	0	2	2	0	0	0	4	5